

STATUS OF SCHOOL BUILDINGS AS ON 01.11.2023

(राज्य वार/STATE - WISE)

क्र० सं./ S. No	राज्य का नाम/Name of State & UT	के० वि० की कुल संख्या/ Total No. of KVs	के० वि० परियोजना क्षेत्र/ KVs in Project/IHL/ Abroad	भवन निर्माण किया जाना है/ Building To be constructed	निर्मित भवन/ Building constructed	विद्यालय भवन निर्माणाधीन/ Building under construction	कार्य प्रारम्भ किया जाना है/ Work yet to start	भूमि केविस के पक्ष में हस्तांतरित नहीं हुई है/ Land yet to be transferred in favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	-	-
2	आंध्र प्रदेश/Andhra Pradesh	35	2	33	29	3	1	-
3	अरुणाचल प्रदेश/Arunachal Pradesh	20	2	18	11	4	3	-
4	असम/Assam	58	18	40	35	3	1	1
5	बिहार/Bihar	49	4	45	29	3	1	12
6	चंडीगढ़/Chandigarh	5	-	5	5	-	-	-
7	छत्तीसगढ़/Chhattisgarh	36	7	29	23	5	0	1
8	दादर & नागर हवेली/ Dadra & Nagar Haveli	1	-	1	-	1	-	-
9	दमन & डीयू/Daman & Diu	1	-	1	-	-	1	-
10	दिल्ली/Delhi	46	5	41	38	-	2	1
11	गोवा/Goa	5	-	5	5	-	-	-
12	गुजरात/Gujarat	46	11	35	33	1	-	1
13	हरियाणा/Haryana	35	-	35	28	2	5	-
14	हिमाचल प्रदेश/ Himachal Pradesh	26	3	23	14	5	2	2
15	जम्मू & कश्मीर/ Jammu & Kashmir	35*	4	31	15	3	7	6
16	झारखण्ड/Jharkhand	41	5	36	25	7	2	2
17	कर्नाटक/Karnataka	52	8	44	37	4	3	-
18	केरल/Kerala	38	2	36	32	2	1	1
19	लक्षदीप/Lakshadweep	1	-	1	1	-	-	-
20	लद्दाख/Ladakh	3	-	3	2	-	1	-
21	मध्य प्रदेश/Madhya Pradesh	112	14	98	83	9	6	-
22	महाराष्ट्र/Maharashtra	59	6	53	49	2	2	1
23	मणिपुर/Manipur	9	1	8	1	4	2	1
24	मेघालय/Meghalaya	7	1	6	6	-	-	-
25	मिज़ोरम/Mizoram	4	1	3	2	1	-	-
26	नागालैंड/Nagaland	6	1	5	2	1	0	2
27	ओड़ीशा/Odisha	66	7	59	42	12	2	3
28	पुडुचेरी/Puducherry	4	1	3	2	-	-	1
29	पंजाब/Punjab	52	4	48	36	7	4	1
30	राजस्थान/Rajasthan	77	6	71	60	8	1	2
31	सिक्किम/Sikkim	2	1	1	1	-	-	-
32	तमिलनाडू/Tamil Nadu	45	7	38	33	5	-	-
33	तेलंगाना/Telangana	35	4	31	23	7	1	-
34	त्रिपुरा/Tripura	10	2	8	4	-	4	-
35	उत्तर प्रदेश/Uttar Pradesh	122	13	109	87	11	6	5
36	उत्तराखण्ड/Uttarakhand	45	7	38	24	6	2	6
37	पश्चिम बंगाल/West Bengal	62	7	55	44	6	5	-
38	विदेश/Abroad(KVS HQ)	3	3	-	-	-	-	-
	Total	1255	157	1098	863	122	65	48

*Excluding KV Anantnag (Non-functional since 2020).

01.11.2023

DEC Acaad/EDP to upload on KVS website.

29/11/23

STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction -
 - b) KVs where construction of school building work is yet to start -
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 33
- KVs with permanent school building = 29
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Kakinada	2807.43	11.06.2022	NPCC	47%
2.	Kandukur Town	2819.32	02.11.2022	CPWD	51%
3.	Irlapadu	3177.42	04.01.2023	CPWD	26%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Rajampet	2016-17	'A-1'	NPCC	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 20
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 18
- KVs with permanent school building = 11
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Longding	3368.61	07.03.2019	NPCC	68%
2.	Along	3485.07	01.12.2022	CPWD	12%
3.	Namsai	2138.14	12.01.2023	CPWD	Mobilization Started
4.	Daporljo	2744.03	21.03.2023	CPWD	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Ziro	2015-16	'A-1'	APPWD	DPR STAGE
2.	Roing	2003-04	'A'	NPCC	DPR STAGE
3.	Hayuliang	2020-21	'A-1'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN ASSAM STATE

- Total Number of Kendriya Vidyalayas = 58
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 18
- KVs where school buildings are to be constructed by KVS = 40
- KVs with permanent school building = 35
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Udalguri	3490.46	07.09.2022	CPWD	37%
2.	CRPF Dalgaon	3322.12	10.08.2022	CPWD	24%
3.	NFR Rangapara	2506.24	03.11.2022	CPWD	38%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dibrugarh	2003-04	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	RRL Jorhat	2003-04	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN BIHAR STATE

- Total Number of Kendriya Vidyalayas = 49
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 45
- KVs with permanent school building = 29
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 16
 - a) KVs where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 12

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CWP Bela	2001.95	22.11.2016	CPWD	65%
2.	Jhajha	1975.82	03.10.2018	CPWD	97%
3.	Lakhisarai	3123.44	15.09.2022	CPWD	30%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Banka	2004-05	--	--	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Buxar	2003-04	State Govt.	Land Identified
2.	Motihari	2003-04	State Govt.	Land Identified
3.	Siwan	2004-05	State Govt.	Land Identified
4.	Chhapra	2004-05	State Govt.	Land Identified
5.	Purnia	2004-05	Air Force	Land Identified
6.	CRPF, Jhaphan	2010-11	Ministry of H/A	Land Identified
7.	Gopalganj	2004-05	State Govt.	Land Identified
8.	Hazipur	2003-04	State Govt.	Land yet to be identified
9.	Darbhanga	2004-05	State Govt.	Land yet to be identified
10.	Barauni	2004-05	State Govt.	Land yet to be identified
11.	Aurangabad	2010-11	State Govt.	Land yet to be identified
12.	Maharajganj	2011-12	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

- Total Number of Kendriya Vidyalayas = 36
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 29
- KVs with permanent school building = 23
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Bijapur	2167.00	13.01.2021	NPCC	60%
2.	Sukma	2017.00	13.01.2021	NPCC	78%
3.	Saraipalli	1986.00	13.01.2021	NPCC	84%
4.	Kondagaon	2497.85	08.09.2022	CPWD	23%
5.	CRPF Bilaspur	2741.96	23.09.2022	CPWD	17%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified

STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Silvassa	2334.00	14.08.2018	CPWD	80%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Diu	2003-04	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

• Total Number of Kendriya Vidyalayas	= 46
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	= 05
• KVs where school buildings are to be constructed by KVS	= 41
• KVs with permanent school building	= 38
• Details of remaining KVs, where school buildings are to be constructed by KVS.	= 03
a) KVs where school building is under construction	- 00
b) KVs where construction of school building work is yet to start	- 02
c) KVs where land is yet to be transferred in favour of KVS	- 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	No. 4, Delhi Cantt	1994-95	'A'	MES	DPR AWAITED
2.	Sec-22, Rohini	2003-04	'A'	CPWD	EOT awaited from DDA

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
01	Shakurbasti	2011-12	Railway	Land Identified

STATUS OF SCHOOL BUILDING IN GOA STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN GUJARAT STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 11
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 33
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Godhra	2060.38	14.07.2021	CPWD	55%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

STATUS OF SCHOOL BUILDING IN HARYANA STATE

• Total Number of Kendriya Vidyalayas	= 35
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	= -
• KVs where school buildings are to be constructed by KVS	= 35
• KVs with permanent school building	= 28
• Details of remaining KVs, where school buildings are to be constructed by KVS.	= 07
a) KVs where school building is under construction	- 02
b) KVs where construction of school building work is yet to start	- 05
c) KVs where land is yet to be transferred in favour of KVS	- 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Matanhail	2323.59	11.07.2022	NPCC	56%
2.	CRPF Kadarapur	2803.42	31.10.2022	CPWD	01%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	CRPF Sonapat	2019-20	'A'	CPWD	DPR STAGE
2.	Bilaspur	2021-22	'A'	CPWD	DPR STAGE
3.	No. IV, Ambala Cantt.	1987-88	'A'	ME5	DPR AWAITED
4.	Sohna Road, Gurgoan	2003-04	'A-1"	CPWD	DPR AWAITED
5.	Badopal, Fatehabad	2017-18	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	Nil			

STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 26
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 23
- KVs with permanent school building = 14
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Saloh	1620.95	27.02.2019	BSNL	97%
2.	Nadaun	1992.66	01.08.2018	CPWD	90%
3.	Rekongpeo	2585.03	03.10.2018	CPWD	45%
4.	Shandhol	2332.33	08.06.2022	NPCC	36%
5.	Bangana	3985.91	21.07.2022	CPWD	20%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	DPR STAGE
2.	Dharampur	2022-23	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Alhilal	1991-92	Army	Land identified
2.	Ghumarwin	2012-13	State Govt.	Land identified

STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE

• Total Number of Kendriya Vidyalayas	= 35*
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	= 04
• KVs where school buildings are to be constructed by KVS	= 31
• KVs with permanent school building	= 15
• Details of remaining KVs, where school buildings are to be constructed by KVS.	= 16
a) KVs where school building is under construction	- 03
b) KVs where construction of school building work is yet to start	- 07
c) KVs where land is yet to be transferred in favour of KVS	- 06

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	BSF Bandipur	3242.06	27.07.2016	CPWD	23%
2.	BSF, Sunderbani	2377.47	09.09.2022	NPCC	49%
3.	Jourian	2661.42	28.09.2022	CPWD	10%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Samba	1979-80	'A'	MES	DPR STAGE
2.	Badarwah	2003-04	'A-1'	CPWD	DPR STAGE
3.	Jodhpur, Doda	2019-20	'A-1'	CPWD	DPR STAGE
4.	Awantipura	1987-88	'A'	MES	DPR AWAITED
5.	BSF, Humhama	2010-11	'A-1'	CPWD	DPR AWAITED
6.	Aminoo	2010-11	'A-1'	CPWD	DPR AWAITED
7.	Damana	1987-88	---	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	No.2, Udampur	1985-86	Army	Land identified
4.	Pahalgaon	2003-04	U.T.	Land identified
5.	Jindrah	1986-87	Army	Land yet to be identified
6.	Baramula	1985-86	Army	Land yet to be identified

* Excluding KV Anantnag (Non-functional since 2020)

STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

• Total Number of Kendriya Vidyalayas	=	41
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	05
• KVs where school buildings are to be constructed by KVS	=	36
• KVs with permanent school building	=	25
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	11
a) KVs where school building is under construction	-	07
b) KVs where construction of school building work is yet to start	-	02
c) KVs where land is yet to be transferred in favour of KVS	-	02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Sahibganj	3455.14	27.12.2022	CPWD	2%
2.	Garhwa	3293.85	01.02.2023	CPWD	20%
3.	Palamau	3735.35	01.02.2023	CPWD	2%
4.	Koderma	3152.00	16.02.2023	CPWD	3%
5.	Sarai Kalakharsawan	3108.38	16.11.2022	CPWD	23%
6.	Gumla	3195.29	16.11.2022	CPWD	1%
7.	SER Dangaoposi	3281.64	21.03.2023	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhanbad No.2	2003-04	'A'	CPWD	DPR AWAITED
2.	Surda Ghatsila	2003-04	---	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

• Total Number of Kendriya Vidyalayas	= 52
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	= 08
• KVs where school buildings are to be constructed by KVS	= 44
• KVs with permanent school building	= 37
• Details of remaining KVs, where school buildings are to be constructed by KVS.	= 07
a) KVs where school building is under construction	- 04
b) KVs where construction of school building work is yet to start	- 03
c) KVs where land is yet to be transferred in favour of KVS	- 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Mandya	2555.50	07.03.2022	CPWD	68%
2.	Udupi	2823.53	02.06.2022	CPWD	Mobilization started
3.	Sadalga	2739.68	02.11.2022	CPWD	Mobilization started
4.	Krishnarajapuram	2662.07	01.09.2022	CPWD	05%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Haveri	2015-16	'A'	FEDO	DPR STAGE
2.	Railway Yeshwantpur	2019-20	'A'	CPWD	DPR STAGE
3.	Gauribidanur (Kudamalakunte)	2018-19	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN KERALA STATE

- Total Number of Kendriya Vidyalayas = 38
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 32
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVS where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Konni	2818.33	02.03.2019 05.02.2020	NPCC	96%
2.	CRPF, Peringome	3060.54	09.09.2022	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Palayad	2011-12	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN LADAKH STATE

• Total Number of Kendriya Vidyalayas	=	03
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	00
• KVs where school buildings are to be constructed by KVS	=	03
• KVs with permanent school building	=	02
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	01
a) KVS where school building is under construction	-	00
b) KVs where construction of school building work is yet to start	-	01
c) KVS where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. in lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Nubra	2003-04	'A-1'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 112
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 14
- KVs where school buildings are to be constructed by KVS = 98
- KVs with permanent school building = 83
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 15
 - a) KVs where school building is under construction - 09
 - b) KVs where construction of school building work is yet to start - 06
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Dabra	2002.00	13.01.2021	NPCC	85%
2.	CRPF, Bangrasia	2930.71	15.09.2022	CPWD	65%
3.	Jamal	2788.30	14.12.2022	NPCC	65%
4.	Multai	2458.25	24.11.2022	NPCC	80%
5.	BSF Tekanpur	2553.87	12.10.2022	CPWD	18%
6.	Kasarwad	2593.47	26.09.2022	CPWD	24%
7.	Shyamgarh	2569.59	20.10.2022	CPWD	25%
8.	CRPF Nayaagaon, Gwalior	2502.92	20.10.2022	CPWD	16%
9.	Agar Malwa	2692.94	17.10.2022	CPWD	18%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Harda	2010-11	'A'	CPWD	DPR STAGE
2.	Umaria	2010-11	'A-1'	CPWD	DPR-STAGE
3.	Amba	2016-17	'A'	NPCC	DPR STAGE
4.	Anuppur	2019-20	'A'	CPWD	DPR-STAGE
5.	Alirajpur	2020-21	'A'	CPWD	DPR AWAITED
6.	Garha	2007-08	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

• Total Number of Kendriya Vidyalayas	=	59
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	06
• KVs where school buildings are to be constructed by KVS	=	53
• KVs with permanent school building	=	49
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	04
a) KVs where school building is under construction	-	02
b) KVs where construction of school building work is yet to start	-	02
c) KVs where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	CRPF, Teligaon	2239.94	15.09.2022	CPWD	10%
2.	Parbhani	2760.38	17.10.2022	NPCC	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Yavatmal	2006-07	'A'	CPWD	DPR STAGE
2.	Washim	2018-19	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MANIPUR STATE

- Total Number of Kendriya Vidyalayas = 09
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVS where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	18%
2.	Tamenglong	4282.20	20.12.2022	CPWD	04%
3.	Leimakhong	3493.77	12.01.2023	MES	Mobilization started
4.	Ukhrul	2758.62	07.09.2022	CPWD	02%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Chandel	2018-19	'A'	NPCC	DPR STAGE
2.	No. 2 Imphal	1982-83	'A'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Akampet	2015-16	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

- Total Number of Kendriya Vidyalayas = 07
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 06
- KVs with permanent school building = 06
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MIZORAM STATE

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Lunglei	2385.37	24.11.2014	MAMCO	90%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN NAGALAND STATE

- Total Number of Kendriya Vidyalayas = 06
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rangapahar	2103.43	15.11.2022	MES	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Zakhama	1987-88	Army	Land yet to be identified
2.	Kohima	1997-98	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN ODISHA STATE

• Total Number of Kendriya Vidyalayas	=	66
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	07
• KVs where school buildings are to be constructed by KVS	=	59
• KVs with permanent school building	=	42
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	17
a) KVs where school building is under construction	-	12
b) KVs where construction of school building work is yet to start	-	02
c) KVs where land is yet to be transferred in favour of KVS	-	03

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Jagatsinghpur	2179.36	05.03.2019 05.02.2020	NPCC	80%
2.	No. II Angul	2429.72	20.07.2021 02.06.2022	NPCC	48%
3.	Dharamgarh	2510.24	23.02.2022 01.06.2022	NPCC	74%
4.	Vyasnagar	2194.47	25.06.2021 08.07.2022	NPCC	70%
5.	No. 2, Balasore	2936.36	01.06.2022	NPCC	58%
6.	Digapahandi	3590.86	28.09.2022	CPWD	28%
7.	Hinjilicut	2794.47	04.11.2022	CPWD	7%
8.	Anandpur	3105.02	03.11.2022	CPWD	Mobilization Started
9.	Chatrapur	3821.88	04.11.2022	CPWD	Mobilization Started
10.	Kutra	2582.33	28.09.2022	CPWD	Mobilization Started
11.	Nuapada	2668.15	27.09.2022	CPWD	Mobilization Started
12.	Khariar	3061.62	04.11.2022	CPWD	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Deogarh	2010-11	'A-1'	CPWD	DPR STAGE
2.	Gunupur	2019-20	'A'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Murgabadi	2010-11	State Govt.	Land yet to be identified
2.	No. 2, Cuttack	2010-11	State Govt.	Land yet to be identified
3.	Bhanjanagar	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Karaikal	2010-11	UT	Land Identified.

STATUS OF SCHOOL BUILDING IN PUNJAB STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 36
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 12
 - a) KVS where school building is under construction - 07
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. in lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Khanpur (Roopnagar)	2143.17	25.06.2021 02.06.2022	NPCC	61%
2.	Ubhawal	2137.25	14.09.2022	CPWD	11%
3.	BSF, Fazilka	1979.78	27.09.2022	CPWD	12%
4.	BSF, KMS Wala	2196.90	27.09.2022	CPWD	09%
5.	BSF, Amarkot	2154.63	15.09.2022	CPWD	05%
6.	BSF, Bhikiwind	2324.92	15.09.2022	CPWD	16%
7.	CRPF Saraikhas	2232.34	27.09.2022	CPWD	02%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Mullanpur	1985-86	'A'	MES	DPR AWAITED
2.	No. 4, Jalandhar Cantt.	1997-98	'A'	MES	DPR AWAITED
3.	Haiwara No. 2	1983-84	'A'	MES	DPR AWAITED
4.	Nabha Cantt.	1986-87	'A'	MES	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

- Total Number of Kendriya Vidyalayas = 77
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 71
- KVs with permanent school building = 60
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 11
 - a) KVs where school building is under construction - 08
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Pali	2041.75	02.03.2019 05.02.2020	NPCC	70%
2.	BSF, Khajuwala	1756.31	01.12.2021	CPWD	63%
3.	Bundi	2347.48	02.06.2022	CPWD	10%
4.	Dausa	2347.48	02.06.2022	CPWD	45%
5.	BSF, Raisinghnagar	2732.14	02.06.2022	CPWD	56%
6.	Jaisindhar	2782.02	04.11.2022	CPWD	01%
7.	BSF, Ramgarh	2225.19	01.02.2023	CPWD	03%
8.	Railway Colony, Bandikui	2801.97	27.09.2022	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Pratapgarh	2020-21	'A'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be identified.

STATUS OF SCHOOL BUILDING IN SIKKIM STATE

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>

STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

• Total Number of Kendriya Vidyalayas	=	45
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	07
• KVs where school buildings are to be constructed by KVS	=	38
• KVs with permanent school building	=	33
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	05
a) KVs where school building is under construction	-	05
b) KVs where construction of school building work is yet to start	-	00
c) KVs where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rameshwaram	3102.94	12.09.2022	NPCC	07%
2.	ITBP Idayapatti	2633.09	12.09.2022	CPWD	34%
3.	ITBP Shivgangai	2688.22	19.09.2022	CPWD	28%
4.	Golden Rock	3103.31	08.09.2022	CPWD	05%
5.	Udmalpet	2712.12	28.09.2022	CPWD	05%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	<u>NIL</u>				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

STATUS OF SCHOOL BUILDING IN TELANGANA STATE

• Total Number of Kendriya Vidyalayas	=	35
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	04
• KVs where school buildings are to be constructed by KVS	=	31
• KVs with permanent school building	=	23
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	08
a) KVs where school building is under construction	-	07
b) KVs where construction of school building work is yet to start	-	01
c) KVs where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Bhongir	2208.91	08.03.2019 05.02.2020	NPCC	98%
2.	Jarasangam	2604.26	15.09.2022	CPWD	25%
3.	Bodhan	2156.95	25.08.2022	CPWD	30%
4.	Mancherial	2680.84	08.06.2022	NPCC	20%
5.	Siddipet	2355.30	23.08.2022	NPCC	41%
6.	Adilabad	2593.27	08.09.2022	CPWD	25%
7.	Sircilla	2475.36	31.08.2022	CPWD	08%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Mehbubabad	2014-15	'A-1'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

STATUS OF SCHOOL BUILDING IN TRIPURA STATE

- Total Number of Kendriya Vidyalayas = 10
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 04
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. in lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhalai	2006-07	'A'	CPWD	DPR STAGE
2.	GC, CRPF, Agartala	2010-11	'A'	CPWD	DPR STAGE
3.	Gokulnagar	2022-23	---	CPWD	DPR STAGE
4.	BSF, Tallamura	2010-11	---	CPWD	DPR awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

• Total Number of Kendriya Vidyalayas	=	122
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	13
• KVs where school buildings are to be constructed by KVS	=	109
• KVs with permanent school building	=	87
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	22
a) KVs where school building is under construction	-	11
b) KVs where construction of school building work is yet to start	-	06
c) KVs where land is yet to be transferred in favour of KVS	-	05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. IV, Varanasi	1822.54	24.11.2014	HSCL	50%
2.	SSG, CISF, Surajpur (Gr. Noida)	1951.00	05.03.2019	UPSCIDCO	90%
3.	Gauriganj, Amethi	2480.87	20.07.2021 08.06.2022	NPCC	72%
4.	CRPF Prayagraj (Allahabad)	2075.55	24.06.2022	NPCC	49%
5.	Hathras	2072.32	24.06.2022	NPCC	70%
6.	Mirzapur	2398.69	10.10.2022	CPWD	25%
7.	Sumerpur	2598.47	20.10.2022	CPWD	13%
8.	Madhupuri	2460.34	12.10.2022	CPWD	Mobilization started
9.	SSB Campus, Gadnia Palia Kalan	2657.19	20.10.2022	CPWD	Mobilization started
10.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	Mobilization started
11.	Bhadohi	2547.15	27.09.2022	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	MCF Rae Bareilly	2017-18	'A'	NPCC	Transfer of SB under Consideration by Railway Board
2.	SSB Nanpara	2020-21	'A'	CPWD	DPR STAGE
3.	Ghazipur	1986-87	---	CPWD	DPR STAGE
4.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	DPR AWAITED
5.	Deoria	2003-04	'A'	CPWD	DPR AWAITED
6.	Chitrakoot	2011-12	---	---	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Old Cantt, Allahabad	1989-90	MOD(Army)	Land Identified
3.	Raksha Vihar, Kanpur	2003-04	MOD(Army)	Land Identified
4.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
5.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

- Total Number of Kendriya Vidyalayas = 45
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 38
- KVs with permanent school building = 24
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 14
 - a) KVs where school building is under construction - 06
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 06

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Bhimtal	2584.00	16.06.2022	CPWD	35%
2.	Khatima	2554.00	16.06.2022	CPWD	45%
3.	Gopeshwar	3028.90	02.12.2021	UPJN	63%
4.	Bageshwar	3059.45	27.09.2022	CPWD	18%
5.	SSB Champawat	3583.48	27.09.2022	CPWD	10%
6.	Lohaghat	3719.75	16.11.2022	CPWD	22%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	New Tehri Town	1986-87	'A'	NPCC	DPR STAGE
2.	Augustmuni	2004-05	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	SSB Srinagar	1988-89	Ministry H/A	Land identified
2.	Gwaldham	2003-04	Ministry H/A	Land identified
3.	No. 1 Banbasa Cantt	1982-83	Army	Land yet to be identified
4.	Haldwani Cantt	1989-90	Army	Land yet to be identified
5.	Rishikesh	2003-04	State Govt.	Land yet to be identified
6.	ITBP Gauchar	1999-2000	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

• Total Number of Kendriya Vidyalayas	=	62
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	07
• KVs where school buildings are to be constructed by KVS	=	55
• KVs with permanent school building	=	44
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	11
a) KVs where school building is under construction	-	06
b) KVs where construction of school building work is yet to start	-	05
c) KVs where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Kalimpong	1573.74	10.12.2014	MES	90%
2.	Bandel	2534.71	09.07.2021	NPCC	78%
3.	BSF, Raninagar	2591.23	23.06.2022	NPCC	44%
4.	BSF, Aradhpur	2659.10	16.12.2022	CPWD	Mobilization started
5.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	Mobilization started
6.	BSF, Baikunthpur	3130.91	15.02.2023	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Bolpur	2010-11	'A'	CPWD	DPR STAGE
2.	Tarakeswar	2010-11	'A'	CPWD	DPR STAGE
3.	CRPF Durgapur	1981-82	---	CPWD	DPR STAGE
4.	CRPF Siliguri	2019-20	'A'	CPWD	DPR STAGE
5.	BSF, Krishna Nagar	2010-11	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN KVS(HQ)

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 00
- KVs with permanent school building = 00
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>